## Physical and Financial Progress of Project Approved under RUSA

Name of Institution: Radhey Hari Govt. P.G. College, Kashipur

		TO THE PERSON NAMED IN COLUMN	Er coo	Physical Progress	Brief Description of	Brief Description of	4
Schemes/ Projects	Approved cost of Project	Amount Released by State Govt.	Expenditure up to date	Work Completed against Total Approved cost of	Proposed Work under New Construction/		Actual
	(2)	(3)	(4)		New Facilities		
New	Rs. 152.45	Rs. 70.0 Lac	Rs 7001 an	(C)	(6)		
Construction	Lac		AND TOOK MAKE	45.91 %		1	of the
Renovation under RUSA			68.60 Lac paid to Construction Agency		the Library.  2. Renovation of the		3
Scheme - 2490			1.40 Lac		Auditorium. 3. Campus	Wa_	
			icted		4. Renovation of	garden is	made
	Rs. 40.31 Lac	Rs. 30.0 Lac				under process.	bnd
under RUSA - 2492			Chohorox	33,41 %	Purchase of 1.	puters, 8	UPS&8
				•	Printers	purchased.	been
					2. Upgrading 2. Furniture	Two smart classes built from	firon
					and Equipment 3.	Order of furniture has been	been
					4.	Order of books & journals is	2 2
						about to be placed very soon.	soon.
					,	5. Purchase process	of
Date: 04.03.2020						scientific equipment is going	Suio
			The second secon			\	

ठबपुर, ऊधम सिंह नगर महाप्रबन्धक (तकनीकी) उ० क्० उ० वि० बोo

of Approved Agency (for construction & renovation work) M.B.Govt.P.G. College Hold: ani (Nainital) Principal

> उच्च शिक्षा उन्चयन समिति (डॉ० बहादुर सिंह बिष्ट) उपाध्यक्ष (राज्यमंत्री स्तर) しないとない उत्तराखण्ड सरकार।

> > Signature of Principal/ V.C. & Stamp of College