

**PHYSICAL REPORT OF INSPECTION OF WORKS UNDER RASHTRIYA
UCHCHATAR SHIKSHA ABHIYAAN**

A. Details of the Members of the committee constituted for Inspection

Sr. No.	Name	Designation
1.	Prof. B. S. Bisht	Vice President Uttarakhand Higher Education Upgradation Committee
2.	Prof. Beena Khanduri	Principal M.B. Govt. P.G. College, Haldwani
3.	Sri Rohit Nariyaal	Residential / Domiciliary Engineer, Bridkul, Haldwani

B. Details of Inspection

1. Institute Visited: **Radhey Hari Govt. P.G. College, Kashipur, Udham Singh Nagar, Uttarakhand**

2. Date of Inspection: **March 05, 2020**

3. Meeting with Project Monitoring Unit of the Institution:

(Details of composition of PMU, salient points of discussion and its outcome)

Project Monitoring Unit of the Institution comprises of:

1. Dr. Ahmad Pervez, Nodal Officer (RUSA)
2. Dr. S. C. Kushwaha
3. Dr. Mahipal Singh
4. Dr. Aditya Prakash Singh
5. Dr. Uday Kumar

B. S. Bisht
05-03-2020
(डॉ० बहादुर सिंह बिष्ट)
उपाध्यक्ष (राज्यमंत्री स्तर)
उच्च शिक्षा उन्नयन समिति
उत्तराखण्ड सरकार।

Beena Khanduri
Principal
M.B. Govt. P.G. College
Haldwani (Nainital)

Prakash Singh
प्रचार्य
राधेहरि राजकीय स्ना० महाविद्यालय
काशीपुर-244713 (उत्तराखण्ड)

4. Details of the fund release to Institutions:

Component Shared	Total amount sanctioned for 12 th Plan	Central share released	Date	State Share Released	Date	Total funds released
New Construction and Renovation under RUSA Scheme - 2490	Rs. 152.45 Lac	NIL	NIL	70.0 Lac	March, 2019	70.0 Lac
New facilities under RUSA – 2492	Rs. 40.31 Lac	NIL	NIL	30.0 Lac	March, 2019	30.0 Lac

5. Whether the Institution is registered with PFMS? YES

6. Details of Bank A/C of Institution: 37790869000


7. Attached duly filled in format of physical and financial progress. Formats attached.


A. FINANCIAL PROGRESS (YEAR-WISE)

Total amount released to institution	F.Y. 2018-19		F.Y. 2019-20		F.Y. 2020-21	
	released central/state	Utilized	released central/state	Utilized	released central/state	Utilized
100.0 Lac	100.0 Lac	NIL	NIL	Rs. 80.04345 Lac	N/A	N/A

B. PHYSICAL PROGRESS

Type	Nature	Stage of work (%)	Deadline to finish work	Remark
New Construction Work	Construction of Library	More than 75% work is completed	March 31, 2020	The building of Library is constructed. However, painting, electricity, finishing, etc. have still not been done.


 (डॉ० बहादुर सिंह बिष्ट)
 उपाध्यक्ष (राज्यमंत्री स्तर)
 उच्च शिक्षा उन्नयन समिति
 उत्तराखण्ड सरकार।


 Principal
 M.B.Govt.P.G. College
 Maldhani (Nainital)
 कश्मीर राजकीय स्ना० महाविद्यालय
 काशीपुर-244713 (उत्तराखण्ड)

Upgradation Work	<ul style="list-style-type: none"> •Renovation of the Auditorium. •Campus Development. •Renovation of Toilet Block 	35%	December 31, 2020	Roofing, renovation of walls, painting, etc. have been done. However, the work has a very slow progress. Roof work and civil work are still not completed. Chairs in the auditorium have still not been installed.
Equipments	Purchase of 1. Computers & Printers 2. Upgrading Furniture and Equipment Books & Journals	33.47 %	December 31, 2020	1. 8 Computers, 8 UPS&8 printers have been purchased. 2. Two smart classes built from equipment grants 3. Order of furniture has been placed worth 2.0 Lac 4. Order of books & journals is about to be placed very soon. 5. Purchase process of scientific equipment is going on.

C. Whether Signboard regarding RUSA assistance, with the required details has been put up at the institute: YES

8. Whether the institution has geo-tagged photos of its physical progress on Bhuvan RUSA portal. YES

9. Outcome of Inspection: Satisfactory ~~Excellent~~
B. Singh

B. Singh
05-03-2020
प्रचारक
रा. वेदवि राज. व. वि. काना. महाविद्यालय
काशीपुर-244713 (उत्तराखण्ड)

Certified and approved by

B. Singh
05-03-2020
(डॉ० बहादुर सिंह बिष्ट)
उपाध्यक्ष (राज्यमंत्री स्तर)
(Signature)
उच्च शिक्षा उन्नयन समिति
उत्तराखण्ड सरकार।
(Seal)

(Name & Designation)

B. Singh
05-03-2020
(डॉ० बहादुर सिंह बिष्ट)
उपाध्यक्ष (राज्यमंत्री स्तर)
उच्च शिक्षा उन्नयन समिति
उत्तराखण्ड सरकार।

B. Singh
Principal
M.B.Govt.P.G. College
Haldwani (Nainital)